

OFFICE OF FINANCIAL MANAGEMENT
2023-25 Biennium

WASHINGTON STATE MAJOR PROJECT STATUS REPORT
June 2024

Agency	699
Project Name	Lake Washington Institute of Technology Center for Design
OFM Project Number(s)	40000102

Contact Information

Name	Robert Derose
Phone Number	425-739-8100 x8495
Email	Robert.Derose@lwtech.edu

Project Information

Project Description: (Include a brief summary of the project and the programs it supports.)	The Center for Design will be a two-story structure located on the grounds immediately next to LWTech's main entrance. Its purpose will be to meet industry demand for skilled professionals who will succeed in today's collaborative design, engineering and information technology work environments. Principle instruction spaces will be for Design, Information Technology, Art, and Engineering programs.
Project Status: (Include scope or budget changes, phase updates, identified project delivery issues, discussion of critical path for construction and any potential for project cost overruns or claims.)	The project was awarded to GenCap who was the lowest responsible bidder. They received their NTP on 3/18/24 and commenced with work on the site shortly afterwards. Ground breaking ceremonies took place on 4/18/24 and we had a very good turnout from Faculty/Staff/Students/State Representatives. The first of the building footings have been poured and the building foundation is starting to take shape...

Funding

Phase & Fund Type	All State & Local Sources, Project Transfers and Amounts						Notes
	Expenditures		Current Plan			TOTAL	
	Prior Expended	2023-25 Expended	2023-25 Remaining	2025-27 Plan	Future Plan		
Predesign	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
057 - State Bldg Const Acct						0	
XXX - Other State Funding						0	
Local Funds						0	
<i>Other Funds & Transfers - Insert Row Here</i>						0	
Design	\$ 2,225,097	\$ 224,312	\$ 710,591	\$ -	\$ -	\$ 3,160,000	
057 - State Bldg Const Acct	2,225,097	224,312	710,591			3,160,000	A07
XXX - Other State Funding						0	
Local Funds						0	
<i>Other Funds & Transfers - Insert Row Here</i>						0	
Construction	\$ -	\$ 1,621,734	\$ 37,827,266	\$ -	\$ -	\$ 39,449,000	
057 - State Bldg Const Acct		1,621,734	37,327,266			38,949,000	D00
XXX - Other State Funding						0	
147 - Local Funds			500,000			500,000	R538
<i>Other Funds & Transfers - Insert Row Here</i>						0	
TOTALS	\$ 2,225,097	\$ 1,846,046	\$ 38,537,857	\$ -	\$ -	\$ 42,609,000	

Details

Construction Type	College classroom facilities	Project Administered By	DES
% of Bldg Area that is being remodeled	0%	Art Requirement Applies	Yes
Procurement Method	Design-Bid-Build	Higher Ed Institution	Yes

Statistics

Complete the table below with information from the cost estimate submitted with the predesign study, the cost estimate of the project as funded and the actual cost data to date or at completion. Explain any variances in the Notes column or below.	Estimate at Approved Predesign	Estimate of the Project as Currently Funded	Actuals to Date	Estimate as Currently Funded to Actuals Variance	Notes
	Gross Sq Ft (GSF)	51,750	56,500		(56,500.00)
Usable Sq Ft (USF)	34,950	39,900		(39,900.00)	
Space Efficiency (USF/GSF %):	68%	71%			
Site Work SF:				-	
Demolition SF (provide building names in comments):				-	
MACC/Bid Award COST/GSF	\$ 450.02	\$ 519.90			
Construction Subtotal COST/GSF (Includes change orders)	\$ 520.32	\$ 601.57			

Milestone Dates

Predesign Complete	2/1/2020	3/1/2020	2/18/2020		OFM approved
Start Design	2/1/2020	4/1/2020	2/24/2020		
Bid Due Date			1/23/2024	1489 mo.	
Notice to Proceed	7/1/2021	8/1/2023	3/18/2024	7.5 mo.	
Substantial Completion	1/1/2023	2/1/2025	12/1/2025	10 mo.	
Final Acceptance/Project Close-out Date			1/27/2026	1513 mo.	

Project Costs

Complete the table below with information from the cost estimate submitted with the predesign study, the cost estimate of the project as funded and the actual cost data to date or at completion. Explain any variances in the Notes column or below.	Cost Estimate at Approved Pre-design	Cost Estimate of the Project as Currently Funded	Actual Costs to Date	Estimate as Currently Funded to Actuals Variance	Notes
Acquisition					
Acquisition Costs Total				\$ -	
Consultant Services					
Pre-Schematic Design Services	228,616	242,148	389,655	\$ 147,507	
AE Basic Service Fee - Construction Documents	1,146,423	1,413,408	1,147,317	\$ (266,091)	
Extra Services - Pre-Bid	1,268,489	1,423,119	894,903	\$ (528,216)	
AE Basic Service Fee - Bid/Construction/Closeout	539,811	655,904	17,534	\$ (638,370)	
Other Services - Post Bid	268,251	321,096		\$ (321,096)	
Design Services Contingency	179,184	217,608		\$ (217,608)	
Consultant Services Total	\$ 3,630,774	\$ 4,273,283	\$ 2,449,409	\$ (1,823,874)	
Construction					
Site Work	2,860,268	-		\$ -	
Related Project Costs	36,680	-		\$ -	
Facility Construction	20,391,773	29,374,141		\$ (29,374,141.00)	
Maximum Allowable Construction Cost (MACC) Subtotal	\$ 23,288,721	\$ 29,374,141	\$ -	\$ (29,374,141.00)	
Construction Contingencies	1,167,892	1,468,708		\$ (1,468,708.00)	
Non-Taxable Items				\$ -	
Sales Tax	2,470,118	3,145,971		\$ (3,145,971.00)	
				\$ -	
				\$ -	
Construction Contracts Total	\$ 26,926,731	\$ 33,988,820	\$ -	\$ (33,988,820.00)	
Other Project Costs					
Equipment	2,452,975	2,869,703		\$ (2,869,703)	
Art Work	116,444	209,496	32,024	\$ (177,472)	
Project Management	214,600	250,832		\$ (250,832)	
Other Costs (describe)	1,126,600	595,320		\$ (595,320)	
Other Project Costs Total	\$ 3,910,619	\$ 3,925,351	\$ 32,024	\$ (3,893,327.00)	
Total Project Costs	\$ 34,468,124	\$ 42,187,454	\$ 2,481,433	\$ (39,706,021)	

Additional comments:

Wa Arts Commission: June 2024: James Madison was the artist selected as the finalist and has proposed a possible art design and location.